

Dam: Flor do Sertão

Country Brazil

River *Unknown*

26°47'17.36"S 53°23'40.63"W

-26.788157 -53.394619

Owner/Client Maue Geradora

Designer/Engineer Rischbieter Engenharia e Serviços

Contractor *Unknown*

Purpose (code) W

Site start 01.05.2005

RCC start 01.01.2005

RCC completion 31.12.2006

Site completion 31.10.2006

Height (m) 19

Length (m) 245

Volume of RCC ($\text{m}^3 \times 10^3$) *Unknown*

Total volume ($\text{m}^3 \times 10^3$) *Unknown*

Reservoir capacity ($\text{m}^3 \times 10^6$) *Unknown*

Upstream slope *Unknown*

Forming of upstream face (code) *Unknown*

Downstream slope *Unknown*

Forming of downstream face (code) *Unknown*

Spillway slope *Unknown*

Forming of spillway face (code) *Unknown*

Depth of layers (mm) *Unknown*

Depth of lifts (mm) *Unknown*

Cement content (kg/m^3) *Unknown*

Pozzolan content (kg/m^3) *Unknown*

Code for pozzolan *Unknown*

RCCDAM Unique Serial No. RCCDAM1012

Under Construction



RCCDAM1012UC

Completed Dam



RCCDAM1012CD

Google Earth



RCCDAM1012GE

Guide to Abbreviations

Purpose

- E Environmental
- F Flood control
- G Groundwater recharge
- H Flood control
- I Irrigation
- N Navigation
- P Pollution control
- R Recreation
- W Water supply

Facing method

- (1) Traditional concrete against formwork
- (2) Traditional concrete against formwork with external geomembrane
- (3) RCC against formwork
- (4) RCC against formwork with external geomembrane
- (5) Traditional concrete against precast concrete panels
- (6) Traditional concrete against precast concrete panels with geomembrane
- (7) RCC against precast concrete panels
- (8) RCC against precast concrete panels with geomembrane
- (9) RCC against precast concrete panels with hot poured membrane
- (10) RCC against precast concrete blocks
- (11) Reinforced conventional concrete cast before RCC placement
- (12) Reinforced conventional concrete cast after RCC placement
- (13) Reinforced concrete cast against precast units or slip-formed facing elements
- (14) Slip-formed/extruded facing elements
- (15) RCC supported by fill shoulders
- (16) Mechanically compacted unformed face of RCC
- (17) Unformed face of RCC
 - ' GEVR/GE-RCC
 - * Stepped face

Pozzolans

- (-) No Pozzolan Used
- (C) High-lime flyash (ASTM Class C)
- (F) Low-lime flyash (ASTM Class F)
- (M) Milled sand
- (N) Natural pozzolan (ASTM Class N)
- (R) ROLAC (mixture of flyash and slag with or without limestone fines)
- (S) Ground-granulated blast-furnace slag
- (L) Mixture of GGBFS and limestone fines