

Dam: Naruse

Country Japan

River Naruse

39°2'21.54"N 140°43'15.32"E

39.039318 140.720917

Owner/Client Ministry of Land, Infrastructure, Transport and Tourism

Designer/Engineer Nippon-Koei Co Ltd

Contractor Kajima Corporation & Maeda Corporation & Takenaka Civil Engineering & Construction Co., Ltd. JV

Purpose (code) F H I W

Site start 09.05.2018

RCC start 03.10.2019

RCC completion 20.08.2024

Site completion 15.11.2026

Height (m) 115

Length (m) 755

Volume of RCC (m<sup>3</sup>x10<sup>3</sup>) 4450

Total volume (m<sup>3</sup>x10<sup>3</sup>) 4850

Reservoir capacity (m<sup>3</sup>x10<sup>6</sup>) 79

Upstream slope Unknown

Forming of upstream face (code) Unknown

Downstream slope Unknown

Forming of downstream face (code) Unknown

Spillway slope Unknown

Forming of spillway face (code) Unknown

Depth of layers (mm) Unknown

Depth of lifts (mm) Unknown

Cement content (kg/m<sup>3</sup>) Unknown

Pozzolan content (kg/m<sup>3</sup>) Unknown

Code for pozzolan Unknown

RCCDAM Unique Serial No. RCCDAM0945

### Under Construction



RCCDAM0945UC

### Google Earth



RCCDAM0945GE

# Guide to Abbreviations

## Purpose

- E Environmental
- F Flood control
- G Groundwater recharge
- H Flood control
- I Irrigation
- N Navigation
- P Pollution control
- R Recreation
- W Water supply

## Facing method

- (1) Traditional concrete against formwork
- (2) Traditional concrete against formwork with external geomembrane
- (3) RCC against formwork
- (4) RCC against formwork with external geomembrane
- (5) Traditional concrete against precast concrete panels
- (6) Traditional concrete against precast concrete panels with geomembrane
- (7) RCC against precast concrete panels
- (8) RCC against precast concrete panels with geomembrane
- (9) RCC against precast concrete panels with hot poured membrane
- (10) RCC against precast concrete blocks
- (11) Reinforced conventional concrete cast before RCC placement
- (12) Reinforced conventional concrete cast after RCC placement
- (13) Reinforced concrete cast against precast units or slip-formed facing elements
- (14) Slip-formed/extruded facing elements
- (15) RCC supported by fill shoulders
- (16) Mechanically compacted unformed face of RCC
- (17) Unformed face of RCC
  - ' GEVR/GE-RCC
  - \* Stepped face

## Pozzolans

- (-) No Pozzolan Used
- (C) High-lime flyash (ASTM Class C)
- (F) Low-lime flyash (ASTM Class F)
- (M) Milled sand
- (N) Natural pozzolan (ASTM Class N)
- (R) ROLAC (mixture of flyash and slag with or without limestone fines)
- (S) Ground-granulated blast-furnace slag
- (L) Mixture of GGBFS and limestone fines