

Dam: Ohmatsugawa

Country Japan

River Matsu

39°18'29.1"N 140°38'43.95"E

39.308083 140.645538

Owner/Client Akita Prefecture

Designer/Engineer Akita-ken

Contractor Nishimatsu Construction Co Ltd and Okamura Construction Co Ltd J.V.

Purpose (code) F H W

Site start 10.07.1990

RCC start 10.10.1992

RCC completion 28.06.1995

Site completion 30.09.1996

Height (m) 65

Length (m) 296

Volume of RCC (m<sup>3</sup>x10<sup>3</sup>) 141

Total volume (m<sup>3</sup>x10<sup>3</sup>) 294

Reservoir capacity (m<sup>3</sup>x10<sup>6</sup>) 12

Upstream slope V  
0.70

Forming of upstream face (code) (1)  
(1)

Downstream slope 0.76

Forming of downstream face (code) (1)

Spillway slope 0.76

Forming of spillway face (code) (1)

Depth of layers (mm) 250

Depth of lifts (mm) 750

Cement content (kg/m<sup>3</sup>) 91

Pozzolan content (kg/m<sup>3</sup>) 39

Code for pozzolan (F)

RCCDAM Unique Serial No. RCCDAM0155

## Completed Dam



RCCDAM0155CD

## Google Earth



RCCDAM0155GE

# Guide to Abbreviations

## Purpose

- E Environmental
- F Flood control
- G Groundwater recharge
- H Flood control
- I Irrigation
- N Navigation
- P Pollution control
- R Recreation
- W Water supply

## Facing method

- (1) Traditional concrete against formwork
- (2) Traditional concrete against formwork with external geomembrane
- (3) RCC against formwork
- (4) RCC against formwork with external geomembrane
- (5) Traditional concrete against precast concrete panels
- (6) Traditional concrete against precast concrete panels with geomembrane
- (7) RCC against precast concrete panels
- (8) RCC against precast concrete panels with geomembrane
- (9) RCC against precast concrete panels with hot poured membrane
- (10) RCC against precast concrete blocks
- (11) Reinforced conventional concrete cast before RCC placement
- (12) Reinforced conventional concrete cast after RCC placement
- (13) Reinforced concrete cast against precast units or slip-formed facing elements
- (14) Slip-formed/extruded facing elements
- (15) RCC supported by fill shoulders
- (16) Mechanically compacted unformed face of RCC
- (17) Unformed face of RCC
  - ' GEVR/GE-RCC
  - \* Stepped face

## Pozzolans

- (-) No Pozzolan Used
- (C) High-lime flyash (ASTM Class C)
- (F) Low-lime flyash (ASTM Class F)
- (M) Milled sand
- (N) Natural pozzolan (ASTM Class N)
- (R) ROLAC (mixture of flyash and slag with or without limestone fines)
- (S) Ground-granulated blast-furnace slag
- (L) Mixture of GGBFS and limestone fines