Dam:	Kodama	Country	Japan
River	Kodama	37°7'25.23"N 140°49'38.09"E	37.123676 140.82724
Owner/Client	Fukushima Prefecture		
Designer/Engineer	Fukushima-ken		
Contractor	Taisei Construction Co Ltd, Kajima Co Ltd and Kajiwa-gumi Co Ltd (JV)		

Purpose (code)	F W
Site start	01.10.1989
RCC start	21.05.1991
RCC completion	15.12.1993
Site completion	31.03.1997
Height (m)	102
Length (m)	280
Volume of RCC (m^3x10^3)	358
Total volume (m^3x10^3)	570
Reservoir capacity (m^3x10^6)	14
Upstream slope	V 0.20
Forming of upstream face (code)	(1) (1)
Downstream slope	0.76
Forming of downstream face (code)	(1)
Spillway slope	0.76
Forming of spillway face (code)	(1)
Depth of layers (mm)	250
Depth of lifts (mm)	750
Cement content (kg/m^3)	91
Pozzolan content (kg/m^3)	36
Code for pozzolan	(S)
RCCDAM Unique Serial No.	RCCDAM0126

Completed Dam



RCCDAM0126CD

Google Earth



RCCDAM0126GE

Guide to Abbreviations

Purpose

E	Environmental
F	Flood control
G	Groundwater recharge
H	Flood control
I	Irrigation
N	Navigation
P	Pollution control
R	Recreation
W	Water supply

Facing method

(1)	Traditional concrete against formwork
(2)	Traditional concrete against formwork with external geomembrane
(3)	RCC against formwork
(4)	RCC against formwork with external geomembrane
(5)	Traditional concrete against precast concrete panels
(6)	Traditional concrete against precast concrete panels with geomembrane
(7)	RCC against precast concrete panels
(8)	RCC against precast concrete panels with geomembrane
(9)	RCC against precast concrete panels with hot poured membrane
(10)	RCC against precast concrete blocks
(11)	Reinforced conventional concrete cast before RCC placement
(12)	Reinforced conventional concrete cast after RCC placement
(13)	Reinforced concrete cast against precast units or slip-formed facing elements
(14)	Slip-formed/extruded facing elements
(15)	RCC supported by fill shoulders
(16)	Mechanically compacted unformed face of RCC
(17)	Unformed face of RCC
'	GEVR/GE-RCC
*	Stepped face

Pozzolans

(-)	No Pozzolan Used
(C)	High-lime flyash (ASTM Class C)
(F)	Low-lime flyash (ASTM Class F)
(M)	Milled sand
(N)	Natural pozzolan (ASTM Class N)
(R)	ROLAC (mixture of flyash and slag with or without limestone fines)
(S)	Ground-granulated blast-furnace slag
(L)	Mixture of GGBFS and limestone fines