Dam:	Tongkou	Country	China
River	Tongkou	31°48'43.66"N 104°35'26.06"E	31.812128 104.590569
Owner/Client	Beichuan Bashu Tongkou River Development Corporation		
Designer/Engineer	Chendu Hydroelectric Power Investigation and Design Institute, MOE & MWR		
Contractor	5th Construction Bureau		

Purpose (code)	H
Site start	01.10.1998
RCC start	01.01.2002
RCC completion	31.12.2004
Site completion	31.12.2004
Height (m)	72
Length (m)	198
Volume of RCC (m^3x10^3)	300
Total volume (m^3x10^3)	352
Reservoir capacity (m^3x10^6)	36
Upstream slope	V
Forming of upstream face (code)	(1)
Downstream slope	1.10
Forming of downstream face (code)	(1)
Spillway slope	ogee
Forming of spillway face (code)	(1)
Depth of layers (mm)	300
Depth of lifts (mm)	300
Cement content (kg/m^3)	*Unknown*
Pozzolan content (kg/m^3)	*Unknown*
Code for pozzolan	(F)
RCCDAM Unique Serial No.	RCCDAM0316

Completed Dam



RCCDAM0316CD

Google Earth



RCCDAM0316GE

Guide to Abbreviations

Purpose

E	Environmental
F	Flood control
G	Groundwater recharge
H	Flood control
I	Irrigation
N	Navigation
P	Pollution control
R	Recreation
W	Water supply

Facing method

(1)	Traditional concrete against formwork
(2)	Traditional concrete against formwork with external geomembrane
(3)	RCC against formwork
(4)	RCC against formwork with external geomembrane
(5)	Traditional concrete against precast concrete panels
(6)	Traditional concrete against precast concrete panels with geomembrane
(7)	RCC against precast concrete panels
(8)	RCC against precast concrete panels with geomembrane
(9)	RCC against precast concrete panels with hot poured membrane
(10)	RCC against precast concrete blocks
(11)	Reinforced conventional concrete cast before RCC placement
(12)	Reinforced conventional concrete cast after RCC placement
(13)	Reinforced concrete cast against precast units or slip-formed facing elements
(14)	Slip-formed/extruded facing elements
(15)	RCC supported by fill shoulders
(16)	Mechanically compacted unformed face of RCC
(17)	Unformed face of RCC
'	GEVR/GE-RCC
*	Stepped face

Pozzolans

(-)	No Pozzolan Used
(C)	High-lime flyash (ASTM Class C)
(F)	Low-lime flyash (ASTM Class F)
(M)	Milled sand
(N)	Natural pozzolan (ASTM Class N)
(R)	ROLAC (mixture of flyash and slag with or without limestone fines)
(S)	Ground-granulated blast-furnace slag
(L)	Mixture of GGBFS and limestone fines