Dam:	Dona Francisca	Country	Brazil
River	Jacuí	29°27'01.74"S 53°17'6.32"W	-29.450483 -53.285088
Owner/Client	Dona Francisca Energértica SA		
Designer/Engineer	Engevix/Magna		
Contractor	IVAI- Engenharia de Obras SA		

Purpose (code)	H
Site start	01.08.1998
RCC start	01.06.1999
RCC completion	31.10.2000
Site completion	30.12.2000
Height (m)	63
Length (m)	670
Volume of RCC (m^3x10^3)	485
Total volume (m^3x10^3)	503
Reservoir capacity (m^3x10^6)	335
Upstream slope	V
Forming of upstream face (code)	(1)
Downstream slope	0.75
Forming of downstream face (code)	(3) *
Spillway slope	0.75
Forming of spillway face (code)	(1) *
Depth of layers (mm)	300
Depth of lifts (mm)	300
Cement content (kg/m^3)	72
Pozzolan content (kg/m^3)	18
Code for pozzolan	(N)
RCCDAM Unique Serial No.	RCCDAM0242

Completed Dam



RCCDAM0242CD

Google Earth



RCCDAM0242GE

Guide to Abbreviations

Purpose

E	Environmental
F	Flood control
G	Groundwater recharge
H	Flood control
I	Irrigation
N	Navigation
P	Pollution control
R	Recreation
W	Water supply

Facing method

(1)	Traditional concrete against formwork
(2)	Traditional concrete against formwork with external geomembrane
(3)	RCC against formwork
(4)	RCC against formwork with external geomembrane
(5)	Traditional concrete against precast concrete panels
(6)	Traditional concrete against precast concrete panels with geomembrane
(7)	RCC against precast concrete panels
(8)	RCC against precast concrete panels with geomembrane
(9)	RCC against precast concrete panels with hot poured membrane
(10)	RCC against precast concrete blocks
(11)	Reinforced conventional concrete cast before RCC placement
(12)	Reinforced conventional concrete cast after RCC placement
(13)	Reinforced concrete cast against precast units or slip-formed facing elements
(14)	Slip-formed/extruded facing elements
(15)	RCC supported by fill shoulders
(16)	Mechanically compacted unformed face of RCC
(17)	Unformed face of RCC
'	GEVR/GE-RCC
*	Stepped face

Pozzolans

(-)	No Pozzolan Used
(C)	High-lime flyash (ASTM Class C)
(F)	Low-lime flyash (ASTM Class F)
(M)	Milled sand
(N)	Natural pozzolan (ASTM Class N)
(R)	ROLAC (mixture of flyash and slag with or without limestone fines)
(S)	Ground-granulated blast-furnace slag
(L)	Mixture of GGBFS and limestone fines