Dam:	Kotanli II	Country	Turkey
River	Kura	41°9'46.03"N 43°1'23.35"E	41.162777 43.023151
Owner/Client	EBD En. Ür. ve Tic. A.S.		
Designer/Engineer	ES Design Engineering Consultancy Limited Co.		
Contractor	Unal Insaat		

Purpose (code)	H
Site start	01.10.2012
RCC start	15.05.2014
RCC completion	30.04.2015
Site completion	30.11.2015
Height (m)	70
Length (m)	250
Volume of RCC (m^3x10^3)	248
Total volume (m^3x10^3)	252
Reservoir capacity (m^3x10^6)	20
Upstream slope	0.15
Forming of upstream face (code)	(3)
Downstream slope	0.70
Forming of downstream face (code)	(3') *
Spillway slope	0.70
Forming of spillway face (code)	(12)
Depth of layers (mm)	300
Depth of lifts (mm)	300
Cement content (kg/m^3)	85
Pozzolan content (kg/m^3)	130
Code for pozzolan	(N)
RCCDAM Unique Serial No.	RCCDAM0632

Under Construction



RCCDAM0632UC

Completed Dam



RCCDAM0632CD

Guide to Abbreviations

Purpose

E	Environmental
F	Flood control
G	Groundwater recharge
H	Flood control
I	Irrigation
N	Navigation
P	Pollution control
R	Recreation
W	Water supply

Facing method

(1)	Traditional concrete against formwork
(2)	Traditional concrete against formwork with external geomembrane
(3)	RCC against formwork
(4)	RCC against formwork with external geomembrane
(5)	Traditional concrete against precast concrete panels
(6)	Traditional concrete against precast concrete panels with geomembrane
(7)	RCC against precast concrete panels
(8)	RCC against precast concrete panels with geomembrane
(9)	RCC against precast concrete panels with hot poured membrane
(10)	RCC against precast concrete blocks
(11)	Reinforced conventional concrete cast before RCC placement
(12)	Reinforced conventional concrete cast after RCC placement
(13)	Reinforced concrete cast against precast units or slip-formed facing elements
(14)	Slip-formed/extruded facing elements
(15)	RCC supported by fill shoulders
(16)	Mechanically compacted unformed face of RCC
(17)	Unformed face of RCC
'	GEVR/GE-RCC
*	Stepped face

Pozzolans

(-)	No Pozzolan Used
(C)	High-lime flyash (ASTM Class C)
(F)	Low-lime flyash (ASTM Class F)
(M)	Milled sand
(N)	Natural pozzolan (ASTM Class N)
(R)	ROLAC (mixture of flyash and slag with or without limestone fines)
(S)	Ground-granulated blast-furnace slag
(L)	Mixture of GGBFS and limestone fines