Dam:	Longqiao	Country	China
River	Yu	*DMS Co-ordinates Unknown*	*DD Co-ordinates Unknown*
Owner/Client	Lichuan City Yujaing Valley Hudropower Ltd. Hubei Province		
Designer/Engineer	Institute of Investigation and Design for Water Resourse and Hydropower Projects, Hubei Province		
Contractor	15th Construction Bureau		

Purpose (code)	H R
Site start	01.12.2005
RCC start	01.03.2006
RCC completion	28.02.2007
Site completion	31.05.2007
Height (m)	95
Length (m)	156
Volume of RCC (m^3x10^3)	135
Total volume (m^3x10^3)	160
Reservoir capacity (m^3x10^6)	26
Upstream slope	curve
Forming of upstream face (code)	(3')
Downstream slope	curve
Forming of downstream face (code)	(3)
Spillway slope	*Unknown*
Forming of spillway face (code)	(3)
Depth of layers (mm)	*Unknown*
Depth of lifts (mm)	*Unknown*
Cement content (kg/m^3)	*Unknown*
Pozzolan content (kg/m^3)	*Unknown*
Code for pozzolan	*Unknown*
RCCDAM Unique Serial No.	RCCDAM0378

Guide to Abbreviations

Purpose

E	Environmental
F	Flood control
G	Groundwater recharge
H	Flood control
I	Irrigation
N	Navigation
P	Pollution control
R	Recreation
W	Water supply

Facing method

(1)	Traditional concrete against formwork
(2)	Traditional concrete against formwork with external geomembrane
(3)	RCC against formwork
(4)	RCC against formwork with external geomembrane
(5)	Traditional concrete against precast concrete panels
(6)	Traditional concrete against precast concrete panels with geomembrane
(7)	RCC against precast concrete panels
(8)	RCC against precast concrete panels with geomembrane
(9)	RCC against precast concrete panels with hot poured membrane
(10)	RCC against precast concrete blocks
(11)	Reinforced conventional concrete cast before RCC placement
(12)	Reinforced conventional concrete cast after RCC placement
(13)	Reinforced concrete cast against precast units or slip-formed facing elements
(14)	Slip-formed/extruded facing elements
(15)	RCC supported by fill shoulders
(16)	Mechanically compacted unformed face of RCC
(17)	Unformed face of RCC
'	GEVR/GE-RCC
*	Stepped face

Pozzolans

(-)	No Pozzolan Used
(C)	High-lime flyash (ASTM Class C)
(F)	Low-lime flyash (ASTM Class F)
(M)	Milled sand
(N)	Natural pozzolan (ASTM Class N)
(R)	ROLAC (mixture of flyash and slag with or without limestone fines)
(S)	Ground-granulated blast-furnace slag
(L)	Mixture of GGBFS and limestone fines