Dam:	Los Morales	Country	Spain
River	Morales	40°18'53.38"N 4°31'10.71"W	40.314827 -4.519642
Owner/Client	Confederación Hidrográfica del Tajo		
Designer/Engineer	O.C.I.S.A.		
Contractor	OCISA (Obras y Construcciones Industriales S.A.) - now ACS Dragados		

Purpose (code)	W
Site start	01.06.1986
RCC start	09.02.1987
RCC completion	29.10.1987
Site completion	31.12.1987
Height (m)	28
Length (m)	200
Volume of RCC (m^3x10^3)	22
Total volume (m^3x10^3)	26
Reservoir capacity (m^3x10^6)	2
Upstream slope	V
Forming of upstream face (code)	(1) (3)
Downstream slope	0.75
Forming of downstream face (code)	(3) *
Spillway slope	0.75
Forming of spillway face (code)	(1)
Depth of layers (mm)	300 - 400
Depth of lifts (mm)	300 - 400
Cement content (kg/m^3)	80 74
Pozzolan content (kg/m^3)	140 128
Code for pozzolan	(F)
RCCDAM Unique Serial No.	RCCDAM0035

Under Construction



RCCDAM0035UC

Completed Dam



RCCDAM0035CD

Google Earth



RCCDAM0035GE

Guide to Abbreviations

Purpose

E	Environmental
F	Flood control
G	Groundwater recharge
H	Flood control
I	Irrigation
N	Navigation
P	Pollution control
R	Recreation
W	Water supply

Facing method

(1)	Traditional concrete against formwork
(2)	Traditional concrete against formwork with external geomembrane
(3)	RCC against formwork
(4)	RCC against formwork with external geomembrane
(5)	Traditional concrete against precast concrete panels
(6)	Traditional concrete against precast concrete panels with geomembrane
(7)	RCC against precast concrete panels
(8)	RCC against precast concrete panels with geomembrane
(9)	RCC against precast concrete panels with hot poured membrane
(10)	RCC against precast concrete blocks
(11)	Reinforced conventional concrete cast before RCC placement
(12)	Reinforced conventional concrete cast after RCC placement
(13)	Reinforced concrete cast against precast units or slip-formed facing elements
(14)	Slip-formed/extruded facing elements
(15)	RCC supported by fill shoulders
(16)	Mechanically compacted unformed face of RCC
(17)	Unformed face of RCC
'	GEVR/GE-RCC
*	Stepped face

Pozzolans

(-)	No Pozzolan Used
(C)	High-lime flyash (ASTM Class C)
(F)	Low-lime flyash (ASTM Class F)
(M)	Milled sand
(N)	Natural pozzolan (ASTM Class N)
(R)	ROLAC (mixture of flyash and slag with or without limestone fines)
(S)	Ground-granulated blast-furnace slag
(L)	Mixture of GGBFS and limestone fines