Dam:	Monksville	Country	USA
River	Wanaque	41°07'20.62"N 74°17'47.58"W	41.122395 -74.296547
Owner/Client	North Jersey District Water Supply Commission and Hackensack Water Company		
Designer/Engineer	Kupper Associates/O'Brien & Gere		
Contractor	S J Groves Construction Company		

Purpose (code)	W
Site start	01.05.1985
RCC start	01.03.1986
RCC completion	31.08.1986
Site completion	30.11.1986
Height (m)	48
Length (m)	670
Volume of RCC (m^3x10^3)	219
Total volume (m^3x10^3)	232
Reservoir capacity (m^3x10^6)	27
Upstream slope	V
Forming of upstream face (code)	(1)
Downstream slope	V 0.78
Forming of downstream face (code)	(1) (17)
Spillway slope	0.78
Forming of spillway face (code)	(1) *
Depth of layers (mm)	300
Depth of lifts (mm)	300
Cement content (kg/m^3)	64
Pozzolan content (kg/m^3)	0
Code for pozzolan	(-)
RCCDAM Unique Serial No.	RCCDAM0026

Under Construction



RCCDAM0026UC

Completed Dam



RCCDAM0026CD

Google Earth



RCCDAM0026GE

Guide to Abbreviations

Purpose

E	Environmental
F	Flood control
G	Groundwater recharge
H	Flood control
I	Irrigation
N	Navigation
P	Pollution control
R	Recreation
W	Water supply

Facing method

(1)	Traditional concrete against formwork
(2)	Traditional concrete against formwork with external geomembrane
(3)	RCC against formwork
(4)	RCC against formwork with external geomembrane
(5)	Traditional concrete against precast concrete panels
(6)	Traditional concrete against precast concrete panels with geomembrane
(7)	RCC against precast concrete panels
(8)	RCC against precast concrete panels with geomembrane
(9)	RCC against precast concrete panels with hot poured membrane
(10)	RCC against precast concrete blocks
(11)	Reinforced conventional concrete cast before RCC placement
(12)	Reinforced conventional concrete cast after RCC placement
(13)	Reinforced concrete cast against precast units or slip-formed facing elements
(14)	Slip-formed/extruded facing elements
(15)	RCC supported by fill shoulders
(16)	Mechanically compacted unformed face of RCC
(17)	Unformed face of RCC
'	GEVR/GE-RCC
*	Stepped face

Pozzolans

(-)	No Pozzolan Used
(C)	High-lime flyash (ASTM Class C)
(F)	Low-lime flyash (ASTM Class F)
(M)	Milled sand
(N)	Natural pozzolan (ASTM Class N)
(R)	ROLAC (mixture of flyash and slag with or without limestone fines)
(S)	Ground-granulated blast-furnace slag
(L)	Mixture of GGBFS and limestone fines