Dam:	Wyaralong	Country	Australia
River	Teviot Brook	27°54'31.03"S 152°52'57.53"E	-27.908758 152.882614
Owner/Client	Queensland Water Infrastructure Pty. Ltd.		
Designer/Engineer	Wyaralong Dam Alliance (partner design Companies are Hydro Tasmania, SMEC & Paul Rizzo & Associates)		
Contractor	Wyaralong Dam Alliance (partner Contractor Companies are MacMahons, ASI & Wagners)		

Purpose (code)	W
Site start	01.09.2009
RCC start	26.04.2010
RCC completion	20.12.2010
Site completion	30.06.2011
Height (m)	48
Length (m)	464
Volume of RCC (m^3x10^3)	173
Total volume (m^3x10^3)	*Unknown*
Reservoir capacity (m^3x10^6)	1
Upstream slope	*Unknown*
Forming of upstream face (code)	(1)
Downstream slope	*Unknown*
Forming of downstream face (code)	(1) *
Spillway slope	*Unknown*
Forming of spillway face (code)	(1)
Depth of layers (mm)	300
Depth of lifts (mm)	300
Cement content (kg/m^3)	85
Pozzolan content (kg/m^3)	85
Code for pozzolan	(F)
RCCDAM Unique Serial No.	RCCDAM0475

Under Construction



RCCDAM0475UC

Completed Dam



RCCDAM0475CD

Google Earth



RCCDAM0475GE

Guide to Abbreviations

Purpose

E	Environmental
F	Flood control
G	Groundwater recharge
H	Flood control
I	Irrigation
N	Navigation
P	Pollution control
R	Recreation
W	Water supply

Facing method

(1)	Traditional concrete against formwork
(2)	Traditional concrete against formwork with external geomembrane
(3)	RCC against formwork
(4)	RCC against formwork with external geomembrane
(5)	Traditional concrete against precast concrete panels
(6)	Traditional concrete against precast concrete panels with geomembrane
(7)	RCC against precast concrete panels
(8)	RCC against precast concrete panels with geomembrane
(9)	RCC against precast concrete panels with hot poured membrane
(10)	RCC against precast concrete blocks
(11)	Reinforced conventional concrete cast before RCC placement
(12)	Reinforced conventional concrete cast after RCC placement
(13)	Reinforced concrete cast against precast units or slip-formed facing elements
(14)	Slip-formed/extruded facing elements
(15)	RCC supported by fill shoulders
(16)	Mechanically compacted unformed face of RCC
(17)	Unformed face of RCC
'	GEVR/GE-RCC
*	Stepped face

Pozzolans

(-)	No Pozzolan Used
(C)	High-lime flyash (ASTM Class C)
(F)	Low-lime flyash (ASTM Class F)
(M)	Milled sand
(N)	Natural pozzolan (ASTM Class N)
(R)	ROLAC (mixture of flyash and slag with or without limestone fines)
(S)	Ground-granulated blast-furnace slag
(L)	Mixture of GGBFS and limestone fines