Dam:	Xayaburi (Left bank closure section)	Country	Laos
River	Mekong	19°14'46.04"N 101°49'18.33"E	19.24612 101.821754
Owner/Client	XPCL (Xayaburi Power Company Ltd.)		
Designer/Engineer	AF-Consult and TEAMS		
Contractor	Ch. Karnchang		

Purpose (code)	H
Site start	15.03.2012
RCC start	01.01.2018
RCC completion	30.12.2018
Site completion	29.10.2019
Height (m)	40
Length (m)	109
Volume of RCC (m^3x10^3)	82
Total volume (m^3x10^3)	85
Reservoir capacity (m^3x10^6)	*Unknown*
Upstream slope	V
Forming of upstream face (code)	(1)
Downstream slope	*Unknown*
Forming of downstream face (code)	(16)
Spillway slope	*Unknown*
Forming of spillway face (code)	*Unknown*
Depth of layers (mm)	300
Depth of lifts (mm)	300
Cement content (kg/m^3)	60
Pozzolan content (kg/m^3)	100
Code for pozzolan	(F)
RCCDAM Unique Serial No.	RCCDAM0754

Under Construction



RCCDAM0754UC

Guide to Abbreviations

Purpose

E	Environmental
F	Flood control
G	Groundwater recharge
H	Flood control
I	Irrigation
N	Navigation
P	Pollution control
R	Recreation
W	Water supply

Facing method

(1)	Traditional concrete against formwork
(2)	Traditional concrete against formwork with external geomembrane
(3)	RCC against formwork
(4)	RCC against formwork with external geomembrane
(5)	Traditional concrete against precast concrete panels
(6)	Traditional concrete against precast concrete panels with geomembrane
(7)	RCC against precast concrete panels
(8)	RCC against precast concrete panels with geomembrane
(9)	RCC against precast concrete panels with hot poured membrane
(10)	RCC against precast concrete blocks
(11)	Reinforced conventional concrete cast before RCC placement
(12)	Reinforced conventional concrete cast after RCC placement
(13)	Reinforced concrete cast against precast units or slip-formed facing elements
(14)	Slip-formed/extruded facing elements
(15)	RCC supported by fill shoulders
(16)	Mechanically compacted unformed face of RCC
(17)	Unformed face of RCC
'	GEVR/GE-RCC
*	Stepped face

Pozzolans

(-)	No Pozzolan Used
(C)	High-lime flyash (ASTM Class C)
(F)	Low-lime flyash (ASTM Class F)
(M)	Milled sand
(N)	Natural pozzolan (ASTM Class N)
(R)	ROLAC (mixture of flyash and slag with or without limestone fines)
(S)	Ground-granulated blast-furnace slag
(L)	Mixture of GGBFS and limestone fines