Dam:	Zimari	Country	Turkey
River	Zimari	41°54'53"N 34°26'51"E	41.914722 34.447498
Owner/Client	DSI - State Hydraulic Works		
Designer/Engineer	*Unknown*		
Contractor	Age İnsaat ve Ticaret Anonim Şti.□□		

Purpose (code)	W
Site start	01.01.2018
RCC start	01.01.2021
RCC completion	31.12.2025
Site completion	31.12.2026
Height (m)	37
Length (m)	126
Volume of RCC (m^3x10^3)	*Unknown*
Total volume (m^3x10^3)	80
Reservoir capacity (m^3x10^6)	2
Upstream slope	*Unknown*
Forming of upstream face (code)	*Unknown*
Downstream slope	*Unknown*
Forming of downstream face (code)	*Unknown*
Spillway slope	*Unknown*
Forming of spillway face (code)	*Unknown*
Depth of layers (mm)	*Unknown*
Depth of lifts (mm)	*Unknown*
Cement content (kg/m^3)	*Unknown*
Pozzolan content (kg/m^3)	*Unknown*
Code for pozzolan	*Unknown*
RCCDAM Unique Serial No.	RCCDAM1200

Google Earth



RCCDAM1200GE

Guide to Abbreviations

Purpose

E	Environmental
F	Flood control
G	Groundwater recharge
H	Flood control
I	Irrigation
N	Navigation
P	Pollution control
R	Recreation
W	Water supply

Facing method

(1)	Traditional concrete against formwork
(2)	Traditional concrete against formwork with external geomembrane
(3)	RCC against formwork
(4)	RCC against formwork with external geomembrane
(5)	Traditional concrete against precast concrete panels
(6)	Traditional concrete against precast concrete panels with geomembrane
(7)	RCC against precast concrete panels
(8)	RCC against precast concrete panels with geomembrane
(9)	RCC against precast concrete panels with hot poured membrane
(10)	RCC against precast concrete blocks
(11)	Reinforced conventional concrete cast before RCC placement
(12)	Reinforced conventional concrete cast after RCC placement
(13)	Reinforced concrete cast against precast units or slip-formed facing elements
(14)	Slip-formed/extruded facing elements
(15)	RCC supported by fill shoulders
(16)	Mechanically compacted unformed face of RCC
(17)	Unformed face of RCC
'	GEVR/GE-RCC
*	Stepped face

Pozzolans

(-)	No Pozzolan Used
(C)	High-lime flyash (ASTM Class C)
(F)	Low-lime flyash (ASTM Class F)
(M)	Milled sand
(N)	Natural pozzolan (ASTM Class N)
(R)	ROLAC (mixture of flyash and slag with or without limestone fines)
(S)	Ground-granulated blast-furnace slag
(L)	Mixture of GGBFS and limestone fines