Dam:	Ueno	Country	Japan
River	Jinryu	36°3'7.01"N 138°42'13.79"E	36.051949 138.703827
Owner/Client	Tokyo Electric Power Company		
Designer/Engineer	Tokyo Electric Power Company		
Contractor	Hazama Construction Co., Ltd., Tobishima Construction Co., Ltd., Nihon-kokudo Construction Co., Ltd. and Toda Construction Co., Ltd. J.V.		

Purpose (code)	H
Site start	18.03.1997
RCC start	01.01.1998
RCC completion	31.12.2001
Site completion	30.06.2005
Height (m)	120
Length (m)	350
Volume of RCC (m^3x10^3)	269
Total volume (m^3x10^3)	720
Reservoir capacity (m^3x10^6)	19
Upstream slope	V 0.30
Forming of upstream face (code)	(1) (1)
Downstream slope	0.84
Forming of downstream face (code)	(1)
Spillway slope	0.84
Forming of spillway face (code)	(1)
Depth of layers (mm)	200
Depth of lifts (mm)	1000
Cement content (kg/m^3)	77 70
Pozzolan content (kg/m^3)	33 30
Code for pozzolan	(F)
RCCDAM Unique Serial No.	RCCDAM0261

Completed Dam



RCCDAM0261CD

Google Earth



RCCDAM0261GE

Guide to Abbreviations

Purpose

E	Environmental
F	Flood control
G	Groundwater recharge
H	Flood control
I	Irrigation
N	Navigation
P	Pollution control
R	Recreation
W	Water supply

Facing method

(1)	Traditional concrete against formwork
(2)	Traditional concrete against formwork with external geomembrane
(3)	RCC against formwork
(4)	RCC against formwork with external geomembrane
(5)	Traditional concrete against precast concrete panels
(6)	Traditional concrete against precast concrete panels with geomembrane
(7)	RCC against precast concrete panels
(8)	RCC against precast concrete panels with geomembrane
(9)	RCC against precast concrete panels with hot poured membrane
(10)	RCC against precast concrete blocks
(11)	Reinforced conventional concrete cast before RCC placement
(12)	Reinforced conventional concrete cast after RCC placement
(13)	Reinforced concrete cast against precast units or slip-formed facing elements
(14)	Slip-formed/extruded facing elements
(15)	RCC supported by fill shoulders
(16)	Mechanically compacted unformed face of RCC
(17)	Unformed face of RCC
'	GEVR/GE-RCC
*	Stepped face

Pozzolans

(-)	No Pozzolan Used
(C)	High-lime flyash (ASTM Class C)
(F)	Low-lime flyash (ASTM Class F)
(M)	Milled sand
(N)	Natural pozzolan (ASTM Class N)
(R)	ROLAC (mixture of flyash and slag with or without limestone fines)
(S)	Ground-granulated blast-furnace slag
(L)	Mixture of GGBFS and limestone fines